



***Overall 2004 GO Bond Project and 2007 2/3 Bond Status
Active Projects:***

Storm Water Bond Projects:

West Ray Avenue and Hospital area – **Under Design** – Dewberry is the design consultant for this work. Preliminary plans are under review and the City and the engineer are working through significant design issues. Phase 1 construction will begin once the design issues are resolved and easements are acquired. The work is now behind schedule due to delays. Phase 2 work will follow if sufficient funding is available while additional improvements in phases 3 and 4 are being evaluated.

North Hamilton Street / Montlieu Avenue – **Under Construction** – Improvements in the Putnam, Farriss and Forrest area are complete. Improvements in the Parkway and Hamilton area are complete. The next phase will resolve the storm crossing on Montlieu Avenue. Sealand Construction is the contractor for this work. Overall construction is approximately 75% complete. All construction should be complete by June 2012

Rockford Road / Country Club Drive Basin – **HOLDING until easements are acquired and funding available**

Public Safety:

Fire Maintenance and Logistics (Fisher Avenue) – **Under Construction** – Triad Builders of King is the contractor and construction is nearly complete. The contractor is having issues with moisture content in the subgrade which must be resolved prior to completing concrete pours in the driveways. Construction should be finished by April 1, 2012. The project is behind due to wet conditions/weather delays.

Parks & Recreation Bond Projects:

Purchase Park Property – **On Going** – Various property along School Park Road, Springfield Road, adjacent to Armstrong Park and approximately 50 acres off Westchester drive between Burton and Coventry were acquired for Parks and Recreation projects. Additional properties will be purchased when they are available.

Washington Terrace Swimming Pool Upgrades – **COMPLETE** - Project complete except for final punchlist close out. NOTE ** This project was constructed using residual funds from completed bond projects.

Transportation Bond Projects:

Old Winston Road – **Under Construction** – Larco Construction is the contractor for this work. Construction is nearly complete. The contractor is working to finish sidewalk, paving, crosswalks and shoulders. Citizens can expect delays along Old Winston and North Main Street during paving activities. All work is scheduled to be finished by April 1, 2012.



Hartley Drive – Under Construction – Vecellio and Grogan (Sharpe Brothers) is the contractor for this work. Construction began on January 17, 2012 and is expected to be finished prior to December 31, 2013. The contractor plans to work on all sections of the project simultaneously (widening existing roadway, bridge construction and new alignment). Thus, the project construction might be completed ahead of the contract time. Clearing has begun and erosion control measures are being installed. As anticipated, construction bids came in over our original budget due to the required bridge and environmental concerns. Fortunately, we were able fully fund the construction by using savings from other transportation bond projects. Weekly progress and schedule updates will be posted on the City's internet site.

Lindsay Street – Under Design – The engineering design is nearly complete. We are currently coordinating with utility providers to relocate overhead lines underground. The utility work needs to take place prior to roadway construction since most of the work will be in the existing roadway. Bidding and construction will follow closely behind the utility relocations. The design is coordinated with proposed drainage improvements in the West Ray/hospital area drainage basin. We will install a roundabout at the intersection of Elm, Lindsay, Hillcrest and Parkway and remove the existing traffic signal at this location. Initial improvements will be along Lindsay Street from North Main Street to West Ray Avenue.

Intersection Bond Projects:

Trinity Avenue and Prospect Street – Design Complete – This project is included in the spring 2012 intersection and sidewalk construction contract. We anticipate construction during summer 2012.

Completed Projects:

Library Bond Project Expansion / Renovation – **COMPLETE**

Storm Water Bond Projects:

Stormwater Management Study and Recommendations – Project is **COMPLETE**

Sherbrook Drive – Project is **COMPLETE**

Kensington Drive Basin – Project is **COMPLETE**

North Rotary Drive / West Farriss Avenue Basin – Project is **COMPLETE**

Jacobs Place / West Green Drive – Project is **COMPLETE**

Public Safety:

Fire Station #3 Replacement (Chestnut) – Project is **COMPLETE**

Fire Station #4 Replacement (Old Winston) – Project is **COMPLETE**

Completed Projects (cont.):



Parks & Recreation Bond Projects:

- City Lake Park – Project is **COMPLETE**
- Phillips Soccer Complex – Project is **COMPLETE**
- Washington Terrace – Project is **COMPLETE**
- Southside Park/Harvell Park – Projects are **COMPLETE**
- Armstrong Park – Project is **COMPLETE**
- Allen Jay Recreation Center – Project is **COMPLETE**
- Oak Hollow Marina – Project is **COMPLETE**
- Deep River Recreation Center – Project is **COMPLETE**

Transportation Bond Projects:

- Barrow Road – Project is **COMPLETE**
- Oakview Road – Project is **COMPLETE**
- Deep River Road Realignment at Eastchester Drive – Project is **COMPLETE**

Intersection Bond Projects:

The following intersection improvement **Projects are COMPLETE:**

- | | |
|--|--|
| English Road & Prospect Street | Piedmont Parkway & Beechwood Drive |
| N. Main Street & Parris Avenue | Eastchester Drive & Lassiter Drive |
| Old Thomasville Road & Market Center Drive | Tryon Avenue & Green Drive |
| S. Main Street & Greenview Terrace | Piedmont Parkway & Eastchester Drive |
| Premier Drive at Eastchester | Gordon Street & Cedrow Drive |
| Willard Dairy Road & Eastchester Drive | Clinard Farm Road at Eastchester Drive |
| Burton Road at Westchester Drive | |

Kivett Gateway Improvements: Kivett Drive Gateway – Project is **COMPLETE**

2007 2/3 Bond Issue Projects

North Pendleton Street Extension: **COMPLETE**

Police Firing Range Utility Improvements: **COMPLETE**

School Park Road Athletic Complex: **COMPLETE**