



***Welcome to the Project Progress Report for the Oakview Road improvements!***

*This will be updated frequently throughout construction*

**Improvements to be made –**

- Improve **Oakview Road** from Old Winston Road to Centennial Street. The improvements will include curb and gutter (to eliminate most of the side ditches), new sidewalks, and turn lanes at critical locations. As part of these improvements, the City will eliminate a high hazard location by eliminating access from Second Street to Oakview Road.
- Improve **Old Winston Road** from the Oakview Road intersection to Hartley Drive. The improvements will include curb and gutter, sidewalks and turn lanes at Oakview Road.

**Expected Order of Construction – January 23 through February 28, 2009**

- The construction contractor will continue work on the Centennial end of the project and work toward Johnson Street. He will install storm sewer systems, curb and gutter, and construct the outside edges of pavement. He will also be relocating water meters and sanitary sewer cleanouts.

**Work completed since the previous update:**

- Tree removal has been completed from North Centennial Street to Johnson Street.
- Erosion control devices have been installed for the entire project.
- Installation of storm sewer systems has begun.
- Grading and filling of the existing roadside ditches (to construct the outside edges of pavement) has begun.

**City of High Point Engineering Services**

(Information shown below)

Project Engineer: Mr. Terry Kuneff, PE  
Construction Inspector: Mr. Doug Mitchell

**Triangle Grading and Paving, Inc.**

1521 South Huffman Mill Road  
PO Box 2570  
Burlington, NC 27216  
336.584.1745 phone  
336.584.0145 fax  
[info@TriangleGradingPaving.com](mailto:info@TriangleGradingPaving.com)



Area Manager: Mr. Steve Martin  
Field Superintendent: Mr. Chris Solis

**PLEASE NOTE:** If you have a special health need or a special event occurring during construction, please let us know as soon as possible so we can try to accommodate your need.